

## **Bond and Facilities Status as of October 28, 2016**

**Guggenheim/Manorhaven Elementary Schools** – the architectural plans for the classroom additions are in the process of being finalized by BBS. The SED regional Special Education office must approve the district's intended use of space as well.

The **Guggenheim canopy** connecting the main building to the existing portable classroom is complete and will provide protection from rain/snow going forward.

**Weber Middle School** – the old **chiller** is scheduled to be disassembled and removed by crane on November 8 and the new chiller put into place the same day. The **front field** has been seeded; phys ed and sports are playing in alternate locations. New **gates** have been installed along Campus Drive at the front driveway and pedestrian pathway in order to redirect individuals to the new front entrance to Weber at the flag pole circular area directly off of Port Washington Boulevard – south side of the building.

**Schreiber High School** – We are now in the second phase of **Science rooms** - redesign. Six rooms have been completed thus far with another six slated in this second phase (two rooms at a time being redesigned and put back on line for instructional purposes before the next two are demolished, etc.). We anticipate these six rooms to be completed by the second semester.

We have awarded contracts for **replacement windows** which are being manufactured with a proposed start of work in April 2017. We have awarded contracts for the **renovation of the auditorium** as well. This work is slated to begin in early November and be completed by February 2017

*The Field work* bid was approved by the Board of Education at the September 26, 2016 Board meeting. Work has already begun for the transition of two natural grass fields into encapsulated rubber. We anticipate this work to be completed March 2017. Beginning with the spring season, **all varsity teams** will be playing their home games on a Campus Drive field.

## **FUTURE BIDS**

### **Weber Middle School**

**Science rooms** to be rebid in January/February 2017 Auditorium plan were submitted to SED 9/2 and are awaiting SED approval.

**Locker room** plans submitted to SED 8/30.

**Vestibule plans** submitted 8/30.

### **Schreiber High School**

**Locker room** plans submitted to SED 8/30.

**Vestibule plans** submitted 8/30.

### **All Elementary Schools**

**Vestibule plans** submitted 9/8.

Construction projects, budgetary allocations for smaller district capital projects, and the district's general fund budget are the ongoing topics discussed at our Budget and Facilities Board subcommittee meetings. The next meeting is scheduled for November 7, 2016, 8:15 a.m. at the Daly Annex Board Room. The public is always encouraged to attend.