

Status of Bond Projects as of May 3, 2016

Science room renovations high school – *We have SED review for the MEP portion of the work and should be sending the addendum today. We should have a permit next week. I will be sending you a Invitation to Bidders so that this project can be put **out to bid in early May** – this will be bid with the MS science rooms*

Science room renovations middle school - *We have SED review for the MEP portion of the work and should be sending the addendum today. We should have a permit next week. I will be sending you a Invitation to Bidders so that this project can be put **out to bid in early May** – this will be bid with the HS science rooms*

Locker room renovations high school – *These are part of Phase II projects and have not been submitted to SED*

Athletic fields

upper field – *These projects are about 1 month away from being reviewed at the State. Given that timeframe we could have a permit by June which would mean we could **go out to bid by mid June***

Athletic field **retaining wall** – *Same as above*

Athletic field – **new turf multipurpose** – *Same as above*

High school windows – *Same as above*

High school auditorium – *We should have architectural comments from SED by early May and MEP comments by mid to late June. We should look at bidding the seating for the auditorium on county contract in May and **bid the GC and EC contract work by late June.***

Manorhaven roof – *We have SED approval and should be ready for bid by early May. I will be sending you the Invitation to Bidders next week.*

Anticipated submission to SED on the following:

Middle School auditorium – *These are all part of the same project submission. We are finalizing the construction documents and should be **ready to submit our plans to SED by the end of May.** I am preparing the SED paperwork and will be sending it over for signatures after the spring break.*

Middle School locker room
Middle School bathrooms
Middle School auditorium A/C

Vestibules at all schools - *We are finalizing the construction documents and should be ready to submit our **plans to SED by the end of May**. I am preparing the SED paperwork and will be sending it over for signatures after the spring break.*

High School Locker room renovations – *The design work for the renovations has been presented and approved. We are working on the mechanical, electrical and plumbing design at the present time. These plans should be **ready for submission to SED by late June**.*