

Bond and Facilities Status as of May 21, 2019

Currently in Progress

The Weber Music Suite – Demolition of our modular classrooms is complete and the site is being prepared for construction. This project will be complete at the end of the 19-20 school year.

Guggenheim Elementary – The cafeteria air conditioning project begins this month.

Summer 2019 Projects

Whitney field on Campus Drive is being redone. The Board of Education will approve the bid costs at their meeting 5/21/19. The overall project will include a press box and lights for evening games. We anticipate the project being complete by December 31.

The Daly Elementary School Cafeteria is being renovated and expanded to accommodate for student enrollment.

Security Vestibules will be installed at the Guggenheim, Manorhaven, Salem and Sousa Elementary Schools as well as the High School.

While we had hoped to replace windows at the Middle School this summer, the recent bid cost was greater than anticipated. We are in the process of redesigning the windows and intend to rebid in the late summer for Fall/Winter 2019 installation (with work to take place after school hours).

Design Phase

Meetings have been ongoing with our architect and appropriate staff to complete the design for an addition to our High School Technology wing and well as the extension of the cafeteria and redesign on the serving area in the cafeteria.

The construction addition of pre-K classrooms and new office for the Daly Elementary School is in the same stage of the development process.

Once this phase is complete, plans go to the State Education Department for their review from engineering and design perspective. This must be completed before any bid can be issued. We anticipate construction beginning in the summer 2020 and going through the 2020-2021 school year.

Completed

Guggenheim and Manorhaven Elementary Schools

Additional general education classrooms and small group work spaces

ESTEAM room

All-purpose room –to be occupied by students September 2019

Paul D. Schreiber High School and Carrie Palmer Weber Middle School

Science classrooms

Auditorium renovations

Locker rooms

Paul D. Schreiber High School

Select window replacements and/or repairs

New upper turf field and an all-purpose turf field

Carrie Palmer Weber Middle School

Security vestibule

Districtwide

Security cameras – external and internal