

## Bond and Facilities Status as of September 13, 2016

**Daly Elementary School - Rewired** the data cable for the computer lab.

**Guggenheim Elementary School – Multiple instructional spaces** were relocated in order to create an additional kindergarten room. This involved carpentry, electrical, HVAC, and painting. **The Main Office** was renovated – with new flooring and painting, **two classroom floors** were retiled.

**Manorhaven School - a section of roof** was replaced. Capping, a process which is measured specific to the roof being redone, will take place mid-October.

**Sousa Elementary School – The parent/staff parking and student drop-off** expanded and repaved. **Rewired** the data cable for the computer lab.

**Annual legacy project** of fifth graders art this year mounting giant plywood boards with student art on gymnasium wall, working along with the art teacher, Stephen Moore

**Retile** one classroom floor

**South Salem Elementary School – Enlarge and repaint** the Teachers' lounge

**Weber Middle School – Transformer** replaced; **NEW parent/visitor entry** established at the Flag pole circle on the South side of the building to be used between 8:15 – 2:45 (near cafeteria)

**Entry steps** overlooking front field have been rebuilt

**Schreiber High School –**

**Six Science classrooms** renovated with gas hook ups to be completed this week and “punch-list” items to follow. The **commuter parking at the Monfort lot** has also been expanded from 10 to 20 spots.

**Locker room** painted after late spring steam leak. Cabinetry was created for the **Drama/Art Departments' storage** needs

### Fall Work

**Guggenheim Elementary School – A canopy** will be constructed between the existing portable classroom and the rear entrance to the building;

**Manorhaven School - the designs and specification for the addition** are almost ready to be sent to SED.

**Weber Middle School** – the **grass field** which faces onto Campus Drive and Port Boulevard will be refurbished beginning the week of September 19. Arrangements have been made for alternate locations for both physical education and sports. **Gates** will be installed along Campus Drive and Port Boulevard to redirect everyone to the new main entrance.

The replacement **chiller** is on target for delivery and installation by mid-October.

**Schreiber High School** – an **additional six science rooms** are slated to be renovated over the course of the next five months, with two rooms at a time being removed *after-school hours only*

## **BIDS**

**High School Fields** – Expected to be awarded 9/13 at the Board of Education meeting with work beginning by October 3 and completed by March 15, 2017

**High School Windows** – bid opening 9/13

**High School Auditorium** – bid opening 9/15

## **Plans Moving Forward**

**Weber Middle School - Science rooms** to be rebid in January/February 2017

**Weber Middle School – Auditorium** plans submitted to SED 9/2

**HS/MS – Locker rooms/vestibules** plans submitted to SED 8/30

**All Elementary Schools – Vestibules** plans submitted to SED 9/8

(Note: SED lead time appears to be approximately 25 weeks)

