

2015 BOND REFERENDUM Oct. 6, 2015 Update



Port Washington UFSD
2015 Bond Referendum

October 6, 2015 Update



BBS

Architects
Landscape Architects
Engineers

PROCESS

Bond Referendum Passed March 10, 2015

Letter of Intent to SED

SED Issues a Project Number

Project(s) Designed

Project(s) Submitted to SED

Project(s) Approved by SED – Permit Issued

Project(s) Bid/ BOE Award

Project(s) Construction Scheduled

Project Financing (BANs & Bonds)



PHASE I

Science Room Renovations

- HS filed with NYSED in Aug 2015
- MS filed with NYSED in Sep 2015

High School Auditorium Renovation

- Finalizing documents for NYSED submittal
- Scheduled to submit in Oct 2015

High School Fields and Window Replacement

- Finalizing documents for NYSED submittal.
- Scheduled to submit in Dec 2015

Manorhaven Roof

- Filed with NYSED Oct 1, 2015

Administration Roof

- Bid and awarded.



PHASE II

Weber MS Interior Renovations

- Auditorium Design approved by District.
- Developing the Auditorium AC Design.
- Locker Room Design approved by District.
- Toilet Plans Designed.
- Developing the Security Vestibule Design with District Administration and building Principal.

High School Locker Room Renovations

- Locker Room Design approved by District.
- May need to be tied into second half of Science Renovation due to existing building configuration of rooms “over each other”.



PHASE II

(Cont'd)

Guggenheim ES Interior Renovations

- Accordion door replacement designed.
- Exterior door replacement designed.
- Staff and student toilets designed.
- Main Entry Storefront designed.
- Need to develop the Security Vestibule Design with District and building Principal.

District Wide Security - Cameras

- Scheduled to be designed by Dec 2015

District Wide Security - Vestibules

- Scheduled to be designed by Dec 2015



2015 BOND REFERENDUM Oct. 6, 2015 Update



Port Washington UFSD
2015 Bond Referendum

October 6, 2015 Update



BBS

Architects
Landscape Architects
Engineers